

## **Missouri City Progress Report: 9/10/18**

- All asbestos and other hazardous materials remediation work is complete.
- All communication and metering equipment requested by the City has been removed.
- Plant electrical service is now being supplied completely by NW Electric Cooperative.
- Generator 1 and Generator 2 are dismantled and have been moved off site for salvage.
- Contractor will use a high reach crane to begin the main power plant demolition (no explosives). Crane assembly is underway.
- Bag House is 50% dismantled. Remaining demolition and removal should be complete by the end of next week.
- All wiring is completely removed from the plant.
- Contractor has begun the process of removing the coal residue from the coal storage area and is preparing to import fill for final cap.
- It is anticipated that Demolition (with the exception of the stack) will be complete around the end of November.
- The Contractor will use explosives to bring down the stack. They have determined that the asbestos found in the stack lining will not be the type to become airborne during the demolition process (non-friable). The proposal still needs MDNR approval before the work can be scheduled.
- The contractor is estimating that 38,000 cubic yards of fill will be required to backfill in the building footprint.
- Additional geoprobe testing will be done after demolition is complete to determine the extent of the subsurface remediation work.
- Total project is estimated to be 42.6% complete as of the end of August.
- Final completion is targeted for March/April 2019, but the final completion date is subject to Geoprobe investigations after demolition is complete and review of findings by MDNR.
- \$4,904,270 expended to date. (Amount Remaining is \$4,860,730)